

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY- Phase X - Package No.AP 01 XA068 - Road from NH7@251/7 Kms to Yapalguda in Neradigonda Mandal of Adilabad District, Package No AP 01 XA068, AOE:Rs.104.60 Lakhs – According Extension of Agreement Time up to 28.02.2018 without penalty – Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT
G.O.Rt.No. 79

Dated: 31-01-2018

Read the following:-

1. G.O.Ms. No.362, PR&RD(Prog.II).Dated.09.11.2012.
- 2.From the CE, PR, PMGSY, Hyd, Lr.No.AEE/DEEIII/PMGSY/
AP01XA068/EOAT/2017, dt.13.10.2017.

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 28.02.2018 without imposing penalty in respect of work "Road from NH7@251/7 Kms to Yapalguda in Neradigonda Mandal of Adilabad District, Package No AP 01 XA068, AOE:Rs.104.60 Lakhs" under PMGSY Phase -X, as the delay is not attributed to the contractor and delay occurred due to NRRDA permission process for using alternate technologies in place of RBI Grade -81 Technology as it was not supplied and failure of M/s Alchemist Technology, New Delhi , subject to condition that the contractor has to execute the balance work with agreement rates of the then SSR 2014-15 with tender discount of (-) 3.77 %, as agreed by the contractor and reported by the CE,PR,PMGSY.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT(FAC)

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad

Copy to:

The SE, PR, Adilabad

The PS to M(PR&RD)

SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER